



DATE 17 August 2016
TO The Executive Mayor
P de Lille

ITEM 01/17/08/16

Dear Madam Mayor,

The **attached** undermentioned Feedback Trip Report is submitted to you for consideration and noting:

FEEDBACK ON THE INTERNATIONAL TRIP UNDERTAKEN FROM 27 JUNE 2016 TO 1 JULY 2016 TO ATTEND A FACTORY INSPECTION AND WITNESS THE QUALITY CONTROL AND ASSURANCE TESTING OF THE PIPES FOR THE NEW BULK WATER PROVISION TO BELHAR CBD UNDER CONTRACT NO 1796-00-20/ID04 - DELFT CBD BULK WATER SERVICES, IN SPAIN


pp Miss Rehana Razack
Manager: Executive Committee Services
Office of the Executive Director: Corporate Services and Compliance



1284

49197
x4075
ACM 11/7910
CM 41704

REPORT TO THE EXECUTIVE MAYOR

1. ITEM NUMBER
2. SUBJECT

FEEDBACK ON THE INTERNATIONAL TRIP UNDERTAKEN FROM 27 JUNE 2016 TO 1 JULY 2016 TO ATTEND A FACTORY INSPECTION AND WITNESS THE QUALITY CONTROL AND ASSURANCE TESTING OF THE PIPES FOR THE NEW BULK WATER PROVISION TO BELHAR CBD UNDER CONTRACT NO 1796-00-20/ID04 – DELFT CBD BULK WATER SERVICES, IN SPAIN.

ONDERWERP

TERUGVOERING OOR DIE INTERNASIONALE REIS VAN 27 JUNIE 2016 TOT 1 JULIE 2016 IN SPANJE OM 'N FABRIEKINSPEKSIE BY TE WOON EN WAAR TE NEEM HOE DIE PYPE VIR DIE NUWE GROOTMAATWATER-VOORSIENING AAN DIE BELHAR-SSB VIR GEHALTEBEHEER EN -VERSEKERING GETOETS WORD VOLGENS KONTRAK NO. 1796-00-20/ID04 – GROOTMAATWATERDIENSTE VIR DIE DELFT-SSB-DIENSTE

ISIHLOKO

INGXELO EMALUNGA NOHAMBO OLUYA PHESHEYA ESPAIN, OLUTHATYATHWE UKUSUSELA NGOWAMA-27 JUNI 2016 UKUYA KOWO-1 JULAYI LOKUZIMASA UHLOLO LOMZI-MVELISO NOKUBEK'ILISO KULAWULO LOMGANGATHO NOVAVANYO LWENGQINISEKISO KWIMIBHOBHO EMIKHULU NEMITSHA ENIKEZELA NGAMANZI KUMMANDLA I-BELHAR CBD PHANTSI KWEKHONTRAKTHI ENGUNOMBOLO 1796-00-20/ID04 –IINKONZO ZOKUNIKEZELA NGAMANZI E-DELFT CBD.

City Manager's Office
19 JUL 2016
Name: Zizipha
Signature: [Signature] 09:21

Making progress possible. Together.

R1558/16

P/D 11/7/16

JMH
09:21

3. EVENT SUMMARY

EVENT DETAILS	
CONFERENCE/SEMINAR	
OTHER	Witness, quality control and compliance testing including dimensional, stiffness, ovality and tensile tests were performed on the new Polyvinyl Chloride Orientated (PVC-O) pipes to confirm compliance to SANS 16422: 2007.
DATE	27 June 2016 tot 1 July 2016
VENUE	Molecor Technology and Pipe Production
CITY	Madrid
COUNTRY	SPAIN
ATTENDEE DETAILS	
NAME AND SURNAME	DESIGNATION
Anic Smit	HEAD: PLANNING, DESIGN&PROJECTS
PROVIDE SUMMARY OF HOST ORGANISATION / CITY	
Molecor Canalizaciones is a Spanish manufacturing company of PVC-O pipes since 2013 and market the pipes across Europe. They have invested in South Africa by starting with the commissioning of a PVC-O pipe manufacturing facility in Richards Bay. This new factory should be up and running by the end of 2016. They together with their South African Agent, Sizabanthu Piping Systems, have invited an official from the City of Cape Town to visit their factory in Madrid ensuring the quality control and standards of the manufactured pipes are in conformance to the South African National Standard and for acceptance by the City of Cape Town.	

4. OBJECTIVE

Alternative pipe materials were investigated and the latest technology in molecular orientation of PVC material is the most cost effective material satisfying the design requirements of the new Reticulation bulk water supply to the Belhar CBD.

3744

PVC-O was never used before in the City of Cape Town and only a handful of projects were completed in South Africa in the last year, but in different diameters and pressure classes.

The experience and knowledge acquired is not only shared with colleagues, but provide confidence in selecting this material for the Belhar bulk water supply.

This pipe material is cost effective and complies with the standards which will ensure a reliable service to the City for many years.

5. OUTCOMES

City of Cape Town is the second Municipality in South Africa that will install 800mm diameter class 16 PVC-O pipes. The visit and this first project with this pipe material will form a basis for future pipe material selection in new projects.

- ☐ - Partnership Agreement
- ☐ - Membership Agreement
- ☐ - Grants Agreement
- ☐ - Memorandum of Understanding
- ☐ - Statement of Intent
- ☒ - Other

6. ACTIONS REQUIRED

No direct action is required other than to monitor compliance by the manufacturer to SANS 16422: 2007.

As part of the project for the installation of the bulk water supply to Belhar CBD, the services of SGS, an international quality control company is employed to verify every load of pipe shipped to South Africa and provide their report to the engineer.

7. IMPLICATIONS

- | | | | |
|-----|---|--|---|
| 7.1 | <u>Constitutional and Policy Implications</u> | No ☒ | Yes ☐ |
| 7.2 | <u>Environmental implications</u> | No ☒ | Yes ☐ |
| 7.3 | <u>Financial Implications</u> | No ☐ | Yes ☒ |
| 7.4 | <u>Legal Implications</u> | No ☒ | Yes ☐ |

JMH

7.5 Staff Implications

No ☒

Yes ☐

7.6 Risk Implications

No ☐

Yes ☒

8. OTHER SERVICES CONSULTED

None

9. RECOMMENDATIONS

RECOMMENDED that:

a) IT BE NOTED

AANBEVEEL dat:

a) DAARVAN KENNIS GENEEM WORD

KUNDULULWE ukuba:

a) MAKUQATSHELWE

10. GENERAL DISCUSSION

The conformance testing of the pipes were conducted in collaboration with the laboratory at the Molecor factory in Madrid.

The testing and inspection was conducted on a 500mm and 800mm diameter class 16 PVC-O pipes randomly selected from the manufactured stock pile.

- Recorded the batch numbers and details of the print on the pipe.
- The pipes were cut at about 1 m from face of socket.
- Check that the seal seats properly.
- Removed seal.
- Based on measure pipe wall thicknesses, cut the socket pipe piece longitudinally at eight different locations, and measure the wall thickness variance along different sections of the socket.
- Inspect each cut section to confirm that the pipe material is homogeneous and there is no presence of any impurities.
- Take measurements of the following:
 - Pipe outside diameter on the spigot end at eight different positions circumferentially.
 - Confirm percentage ovality based on the measurements.
 - Pipe inside diameter on the spigot end at eight different positions circumferentially.

1111

- Pipe wall thickness on the spigot end at eight different positions circumferentially.
- Chamfer length and height on the spigot end.
- The depth of entry mark on the spigot end.
- Pipe outside diameter on the socket end at eight different positions circumferentially.
- Pipe inside diameter on the socket end at eight different positions circumferentially.
- Pipe wall thickness on the spigot end at eight different positions circumferentially.
- Socket lip length (i.e. the dimension from the face of the socket to the tip of the seal).
- Socket depth (i.e. the dimension from the tip of the seal to the end of the socket where it starts to taper down to the pipe barrel).

Based on the above measurements and tests, including allowance for the effect of poisson contraction, temperature expansion/contraction and angular deflection, the depth of engagement is sufficient for the application.

The selected pipes were then subjected to hydrostatic testing, which was also the most important verification of the pipe quality.

- A short section was prepared with socketed joints in the middle of the test section. It was then placed in the testing bench in order to carry out the hydrostatic pressure test as per Clause 11.1.2 and Annex A of ISO 16422.
- Carry out a 10 hour hydrostatic pressure test at a constant pressure of 28.86 bar and 22 bar respectively for 800mm and 500mm diameter pipes (based on the Barlow Formula) using a pipe wall thickness of 21.1mm and 13.6mm respectively as per the Molecor catalogue and using a stress of 48MPa based on the regression curve of the assembled jointed pipe using water at a temperature of 20°C.

The tests for both diameters passed and it was not necessary to be repeated.

Sections of the selected pipes were then subject to the following 3 tests, which in all cases passed.

- Witness ring stiffness testing of a sample of both diameters.
- Witness tensile strength testing of a sample of both diameters.
- Witness impact resistance testing of a sample of both diameters.

PVC-O satisfies the requirements for use in the water network of the City of Cape Town.

Sample test results are attached as Annexures A to D.

11. ANNEXURES


Annexure A: Summary page of measurements for 800mm and 500mm PVC-O class 16 pipes.

Annexure B: Hydrostatic pressure testing results over 10 hours.


Annexure C: Tensile strength testing results.


Annexure D: Ring stiffness testing results.

FOR FURTHER DETAILS CONTACT:



P. SMIT

NAME	Anic Smit
CONTACT NUMBERS	021-444 2366
E-MAIL ADDRESS	Anic.smit@capetown.gov.za
DIRECTORATE	Water & Sanitation
FILE REF NO	
SIGNATURE	 11/7/16


EXECUTIVE DIRECTOR

COMMENT:

NAME

L Pencaive (Acting)

DATE

18/7/2016

COMMENT:

MANAGER INTERNATIONAL RELATIONS

DR. DENVER VAN SCHALKWYK

NOTED

DATE

19/07/2016

JMH

L Whithead
a/ **CITY MANAGER**
~~ACHMAT EBRAHIM~~ Melissa Whithead

DATE

19/7/2016

☒ SUPPORTED FOR ONWARD SUBMISSION TO
MAYOR ☒ / MAYCO ☐ / COUNCIL ☐

☐ NOT SUPPORTED

☐ REFERRED BACK

COMMENT:

[Signature]
LEGAL COMPLIANCE

☐ REPORT COMPLIANT WITH THE PROVISIONS OF
COUNCIL'S DELEGATIONS, POLICIES, BY-LAWS
AND ALL LEGISLATION RELATING TO THE MATTER
UNDER CONSIDERATION.

☐ NON-COMPLIANT

COMMENT:

NAME Joan-Mari Holt

TEL 021 400 2753

DATE 20/07/2016

For information, SMH

[Signature] L

COMMENT:

MAYORAL COMMITTEE MEMBER

NAME E. Somerville

DATE 24/7/2016


EXECUTIVE MAYOR (ACTING)
~~PATRICIA DE LILLE~~ IAN NELSON

- ☐ SUPPORTED FOR ONWARD SUBMISSION TO
MAYCO ☐ / COUNCIL ☐:
- ☐ PC RECOMMENDATION
- ☐ RECOMMENDATION AS CONTAINED IN
ORIGINAL REPORT
- ☐ ALTERNATIVE RECOMMENDATION TO BE
REFLECTED BELOW

☐ APPROVED I.T.O. DELEGATED AUTHORITY


☒ NOTED

☐ REFUSED

☐ REFERRED BACK

DATE

18/8/2016




Measurements:

a =	180.200 mm
b =	163.850 mm
c =	373.820 mm
d =	402.780 mm
e =	40.670 mm
f =	21.100 mm
g =	12.406 mm
h =	800.000 mm
i =	19.844 mm
j =	17.335 mm
k =	15.591 mm
l =	19.358 mm
m =	19.530 mm
n =	19.379 mm
o =	21.436 mm

Based on the above measurements, including allowance for the effect of Poisson contraction, temperature expansion/contraction, and angular deflection, the depth of engagement is sufficient for the application.

➡ Pass

Note: the top of pipe (12 o'clock) was taken on the pipe marking.




Point of Measurement	View B-B Wall Thickness Measurement (mm)	View C-C Wall Thickness Measurement (mm)
12	21.698	19.714
1	21.247	19.188
2	22.273	19.799
3	22.524	20.639
4	22.728	20.700
5	23.013	21.510
6	23.299	21.331
7	22.938	21.056
8	23.129	20.885
9	22.763	20.530
10	22.201	20.331
11	21.246	19.216

Minimum wall thickness as per ISO 16422 = 17.4mm
➡ Pass

Point of Measurement	View B-B Outside Diameter (mm)	View B-B Inside Diameter (mm)
12 - 6 o'clock	801.990	755.520
1 - 7 o'clock	800.890	755.880
2 - 8 o'clock	800.930	753.810
3 - 9 o'clock	800.140	755.240
4 - 10 o'clock	800.860	755.380
5 - 11 o'clock	801.700	756.120

Maximum OD = 801.990
Minimum OD = 800.140
% Ovality = 0.2%
➡ Pass



Point of Measurement	View A-A Wall Thickness Measurement (mm)
12	20.513
1/2	20.330
3	20.136
4/5	20.727
6	21.509
7/8	21.119
9	20.904
10/11	20.392


Minimum wall thickness as per ISO 16422 = 17.4mm
➡ Pass

Note: due to the orientation of the views, the 3 o'clock position for Views A-A and C-C will be the same side of the pipe as the 9 o'clock position for Views B-B and D-D.

Other witness testing included:

- Tensile strength testing
- Ring stiffness testing
- Impact resistance testing
- 10-hour pressure testing

The governing test to confirm the pipes can be approved (as this test confirms overall performance of the pipe based on the individual pipe characteristics and testing), was the 10-hour pressure testing. This test has passed, and the supporting test results records, including the test results records for the other tests mentioned above, are available as a separate record.




Measurements:

a =	134 490 mm
b =	118 500 mm
c =	329 660 mm
d =	277 430 mm
e =	31 470 mm
f =	13 600 mm
g =	5 442 mm
h =	500 000 mm
i =	12 911 mm
j =	10 297 mm
k =	9 975 mm
l =	11 247 mm
m =	11 071 mm
n =	11 106 mm
o =	12 423 mm

Based on the above measurements, including allowance for the effect of Poisson contraction, temperature expansion/contraction, and angular deflection, the depth of engagement is sufficient for the application.
 ➡ Pass

Note: the top of pipe (12 o'clock) was taken on the pipe marking.




Point of Measurement	View B-B Wall Thickness Measurement (mm)	View C-C Wall Thickness Measurement (mm)
12	13.417	16.105
1	12.965	15.047
2	12.804	15.198
3	13.013	14.414
4	13.204	14.027
5	13.679	13.947
6	12.717	14.718
7	11.821	15.559
8	11.829	15.097
9	12.390	14.642
10	12.916	14.723
11	13.216	15.387

Minimum wall thickness as per ISO 16422 = 11.0mm
 ➡ Pass

Point of Measurement	View B-B Outside Diameter (mm)	View B-B Inside Diameter (mm)
12 - 6 o'clock	501.320	475.260
1 - 7 o'clock	499.510	473.940
2 - 8 o'clock	498.900	474.470
3 - 9 o'clock	500.580	475.400
4 - 10 o'clock	502.600	476.930
5 - 11 o'clock	503.790	477.310

Maximum OD = 503.790
 Minimum OD = 498.900
 % Ovality = 1.0%
 ➡ Pass



Point of Measurement	View A-A Wall Thickness Measurement (mm)
12	13.828
1/2	13.478
3	12.952
4/5	12.630
6	13.194
7/8	13.609
9	13.230
10/11	13.352

Minimum wall thickness as per ISO 16422 = 11.0mm
 ➡ Pass

Note: due to the orientation of the views, the 3 o'clock position for Views A-A and C-C will be the same side of the pipe as the 9 o'clock position for Views B-B and D-D.

Other witness testing included:

- Tensile strength testing
- Ring stiffness testing
- Impact resistance testing
- 10-hour pressure testing

The governing test to confirm the pipes can be approved (as this test confirms overall performance of the pipe based on the individual pipe characteristics and testing), was the 10-hour pressure testing. This test has passed, and the supporting test results records, including the test results records for the other tests mentioned above, are available as a separate record.

LOTE	Día n°	Fecha	Línea	Hora
56022	1	21/06/2016	5	2:02
Diámetro	800			
Presión	16			
Referencia	B			

CÓD. PRODUCTO TOM 800-16B

Tipo de Ensayo COPA

Temperatura 20 °C

Type of Test Socket

ESTACIÓN 1

NF T 54-948

Espesores TOTALES TUBO

MAX	MIN	MED
23,28	19,13	21,04

Valores a tener en cuenta para espesor de pared

☐ Labio A☒ Cabo D☐ Cabo E☒ Cabo F

Espesor "e" de

☐ e Mín Medido☒ e Mín norma☐ e Med nominal

PROBETA COPA

Característica	Criterio	min	max	unidades	Observaciones (Remarks)	Resultado
Ø ext. COPA (labio A)	Molecor	****	****	mm	845,5	Ver referencia en Diámetro interior de copa más abajo
Ø ext. Tubo (Cabo D)	ISO 16422 NF T 54-948	800,0	802,0	mm	800,9	OK
Espesor de pared de copa (labio A)	Molecor (min)	17,4	****	mm	19,95 20,39 20,73 21,30	Min 18,68 OK
	Molecor (med)	20,5	****		20,80 20,93 20,96 18,68	Med 20,50 OK
Espesor de pared de Tubo (Cabo D)	ISO 16422	17,4	****	mm	21,51 21,67 22,31 22,55 22,87 23,24	Min 21,51 OK
	****	****	****		23,28 22,58 22,10 22,02 21,95 22,01	Med 22,30
Longitud COPA (lc)	Molecor	460,0	490,0	mm	468,8	OK
Ø int. COPA (labio A) (1)	Molecor NF T 54-948	802,1	807,0	mm	804,5	OK
Longitud Probeta				mm	910	

PROBETA CABO (ENSAYO COPA)

Ø ext. TUBO (Cabo E)	ISO 16422 NF T 54-948	800	802	mm	800,6	OK
Espesor pared TUBO (Cabo E "e")	ISO 16422	17,4	****	mm	21,73 22,93 21,47 22,06 22,09 22,65	Min 21,47 OK
	****	****	****	mm	23,20 23,22 22,48 22,48 22,16 21,80	Med 22,40
Longitud Probeta				mm	990	
Ø ext TUBO (Cabo F)	ISO 16422 NF T 54-948	800	802	mm	801,4	OK
Espesor pared TUBO (Cabo F "F") Bisel	ISO 16422	17,4	****	mm	20,96 20,84 20,96 21,30 21,25 21,81	Min 20,82 OK
	Molecor (Med)	21,2	22,2	mm	21,80 21,73 21,06 20,90 20,82 20,97	Med 21,20 OK
Espesor pared TUBO (Cabo F "F") Extremo No biselado	ISO 16422	17,4	****	mm	19,50 19,13 19,36 19,52 19,60 19,97	Min 19,13 OK
	****	****	****	mm	20,13 20,15 19,65 19,90 19,72 19,29	Med 19,70
Longitud Probeta				mm	1505	

PROBETA ENSAYO TUBO

Longitud Libre	mm	≥ 2dn
Lugar de ensayo	****	Bañ. Baño
Temperatura ambiente	°C	20
Acondicionamiento		
Temperatura baño/aire	°C	20
Tiempo	horas	≥ 16 h
Temperatura ensayo	°C	20
Tiempo teórico	horas	10
Esfuerzo a aplicar	MPa	65
Espesor de pared de cálculo (e _{y.min})	mm	17,40
d _{em} (Ø) OD	mm	801,15
Presión teórica de ensayo	bar	28,86
Presión configurada	bar	28,86

Specimen set up.

End cap Type

Orientac probeta Vertical

Tipo de cierre B (con varilla)

RESULTADOS

Fecha inicio ensayo	****	23-06-16
Fecha fin ensayo	****	24-06-16
Tiempo TOTAL de ensayo	h/min	13:20
Tiempo ensayo OK	h/min	10:00
Tiempo tolerancia Negativa	h/min	3:20
tiempo en alcanzar la presión	h/min	0:05
Resultado	****	OK
Tipo de Fallo	****	OK
Observaciones (Remarks)		
Ø ext Tras Ensayo	mm	

$$P = 10\sigma \frac{2e_{y.min}}{d_{em} - e_{y.min}}$$

Total Time.
Total Time ok (inside Tolerances)
Time outside Tolerances
Time to reach set pressure.
Result.

Fecha	24/06/2016
Realizado:	Rafael Palacios



Detalles del producto

Nº del Ensayo **56022002**
 Descripción **56022 PI COPA 20°C 16-06-21 800**
 Nº de producción **56022 02:02**
 Tipo Ensayo **COPA**
 Cliente **SOCKET.**

Datos del test de presión

Operador **RAFA**
 Estación **1**
 Presión Deseada **Target Pressure.** **28,86 [bar]**
 Tolerancia **0,29 [bar]**
 Límite de alarma **0,58 [bar]**
 Presión Máx. **Max Press.** **29,60 [bar]**
 Velocidad de fuga **5**

Resultados del test de presión

Tempo Deseado **10:00 horas**
 Tiempo O.K. **10:00 horas**
 Tiempo de test actual **13:20 horas**
 Tiempo Fuera Tolerancia **3:20 horas**
 Tiempo Fallo Energia **0:00 horas**

Temperatura del test de presión


Nota: Temperatura Introducida Manualmente
 TempDeseadaBañera **19,30 [°C]**

Comentarios

Fechas

Fecha Inicio ensayo **23-06-2016 15:20**
 Fecha fin del ensayo **24-06-2016 04:40**
 Fecha de impresión **24-06-2016 08:43:29**

Ensayo completo



Pc versión =02 03 2016 9.12
 0 version = 21-05-2015

Ensayo aprobado por : Fecha .../.../....

TRACCIÓN LONGITUDINAL ISO 6259-1

** T° ambiente.- 24.3 °C.**

** Velocidad de cruceta.- 5 mm/min. **

PVC-O


DN: 800

PN: 16B/BS

Nº de lote: 56022

Fecha de fabricación: 21/06/16 04:02h

Probeta 1 a 8



Probeta n.º
1
2
3
4
5
6
7
8

		Thickness	Width	First Peak	Load at Break	Max Load	Def. at First Peak	Deformation at Break	Tensile strength at Break
	Fecha ensayo	Espesor (mm)	Anchura (mm)	Primer pico (N)	Carga a Rotura (N)	Máximo Carga (N)	Def al Primer pico (%)	Def a Rotura (%)	Esf tracción a Rotura (MPa)
1	22/06/2016 11:06	18,86	6,12	5566,80	4322,10	5566,80	3,29	59,3	37,45
2	22/06/2016 11:13	19,16	6,02	5617,82	4208,00	5617,82	2,63	80,7	36,48
3	22/06/2016 11:29	19,94	6,05	5782,77	2193,65	5782,77	2,22	61,6	18,18
4	22/06/2016 11:42	19,93	5,96	5828,49	3996,05	5828,49	1,26	45,9	33,64
5	22/06/2016 11:50	20,00	6,01	5944,62	4365,49	5944,62	3,61	56,1	36,32
6	22/06/2016 11:59	19,78	6,00	5787,29	4116,00	5787,29	1,38	65,5	34,68
7	22/06/2016 12:05	18,90	6,06	5608,14	4287,30	5608,14	0,18	68,4	37,43
8	22/06/2016 12:15	19,23	5,98	5595,89	3978,16	5595,89	1,78	84,1	34,59
Máximo		20,00	6,12	5944,62	4365,49	5944,62	3,61	84,1	37,45
Mínimo		18,86	5,96	5566,80	2193,65	5566,80	0,18	45,9	18,18
Media		19,47	6,02	5716,48	3933,34	5716,48	2,04	65,2	33,60
	Esf tracción Primer pico (MPa)								
1	48,23								

RIGIDEZ ANULAR DN630.

RING STIFFNESS.

** T° Ambiente.- 22.4°C**

** Velocidad de deformación.- 20mm/min **


Fecha ensayo.- 28/06/16

Fecha fabricación.- 22/06/16 01:48

BATCH N° de lote.- 56022

PN.- 16B

Probeta 1 a 3



Ring stiffness.

Length. I.D.

	Rigidez anular	Extensión al 3 % (mm)	Deformación al 3 % (N)	Longitud de tubo	Diametro int. medio	Diametro int.1	Diametro int.2	Diametro int.3
1	8,04	18,86	2352,33	298,30	755,52	759,10	756,20	753,20
2	7,75	23,92	2850,32	298,20	755,30	759,60	754,70	751,00
3	7,30	23,71	2686,37	300,70	755,53	759,20	754,20	751,40
Media	7,70	22,16	2629,67	299,07	755,45	759,30	755,03	751,87

Diametro int.4
Espesor de la pared (mm)

- Wall thickness.

1	753,60	22,18
2	755,90	22,21
3	757,30	22,17
Media	755,60	22,19